RST & Final

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For other works)

Date:.....

o.....

Sub-Division:

ivision: **Dasarahalli Division**

ill Received No.....Dated.....Cash Book Voeher No.....Dated.....

Head of Account.....

cheduled Docket No.....

ame of work (as Per Sanctioned Estimate.): **Construction of Public sitting platform at Bagalagunte (Near maramma Temple nd Karekallu) in Bagalagunte ward no. 14 Dasarahalli Sub division**

Name of Contractor and Full Address: : - **Sri. Ramesh K S, #127, Havanashree Nilaya, 3rd Cross, M. S Ramaiah Layout, Bengaluru.**

Reference to Agreement No: EE/DD/WO/31/17-18

Certified that the measurements were taken by me on .....10/11/2017.....and recorded in pages..586/1 to 586/3/1

Measurements Book No.....587/16-17..... and that the work is satisfaction executed

Officer-in-charge of work.

Contractor Signature.

Certified that the measurements were taken by me on 10/11/17..... and found correct. The work is satisfactorily executed

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub – Division Officer

If Memorandum of Payment Work Code No. C14-17-000010

		Amount
1	Total Value of work done or supplies made as per account.	
2	Deduct amount to be held in reserve being ..... Percent Rs.	
3	Deduct amount to be held in reserve being balance	
4	Deduct payments: a) Amount of previous payment as in the office Cash Book Voeher No..... Dated..... S.D. No..... Amount adjusted towards cash advance recovery of (b) Payments cost store or other materials supplied.	
5	Balance being unpaid value of work done held in reserve Total.....	
6	Deduct cash advance made on the office cash book vehicle No..... Dated..... Less adjustments	
7	Net amount due to or from contractor	
	Unadjusted items	
8	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied. Government materials supplied.	

Ramesh. K.S

Contractor Signature.

Received Rs.....(in wards).....

.....

By cash and by adjustment of payment as per memorandum.

(for use in the office)

Witnesses:

1

2

Date:.....

Ramesh. K.S

Signature of Contractor.

Paid by me by cheque..... Dated.....

Cash Rs..... Dated.....

Initials of Officer making payment dated.....

Executive Engineer.

Sl. No.	Description of Items
1	Earthwork excavation for foundatoin of buildings, water supply, sanitory lines and electrical conduits either in pits or in trenches 1.5m and above in width. In hard soil not exceeidng 1.5cm in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soild clear from edges of excavation with lead up to 50m after breaking of clods complete as per specification
2	Providing and laing in posiiton plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ .57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15cm thick, well compacted, in foundation including cost all mateirals, laboiur HOM of machinery, cuirng complete as per specification
3	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite land over existing floor in Cm 1:4 at 20mm thick (aveage) and pointed with white/gey pigment etc., complete using black granite/Multy Red/Ruby Red/Black/Hassan Green Granite of width not less than 900mm.
E-1	Providing T.M. T steel reinforcement for R. C. C work including straightening, cutting, bending, hooking placing in position, lapping and anchoring to the adjoining members wherever necessary complete as epr design (laps, hook and wastage shall not be measured and paid) cost of materials, labour HOM of machinery complete as pe specification..
E-2	Providing and laying in posiiton reinforced cement concrete of design mix M 25 with OPC cement @ 340kgs, wit 20mm cumand down size graded granite metal coarse aggregates @ 0.70cum and fine aggregates @ 0.47cum wit superplastisiser @ 3lts confirming to IS9103-1999 rEAFFIRMED -2008, machine mixed, concrete laid in layer no exceeding 15cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintels and beam retainign walls returnwalls, (any thickness) including attached pilasters, coumns, Unties, pillars. posts, strut buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, etc., includir cost of all materials, labour HOM of machinery, curing, complete but excluding cost of reinforcement as pe specifications.
E-3	Providing and removing, centering, shuttering, strutting propping etc., and removal of form work for vertical surfac such as walls at any thickness, including attached 1 pilasters, buttresses, plinth cills and string courses cost of materials, labour complete as per specifications.
E-4	Proviidng and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20mm thi water cut green granite slab laid over existing cement concrete bed in CM 1:3 average 20mm thick including f rounding fornosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,
E-5	Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1 proportion cut to required shape, pattern wit paper joints, finished with cement mortal using white cement and colo pgiments to match the colour of slab makign through jointing with sealant, making holes 25mmx12mm grovves joints incluidng curing etc.,.
E-6	Providing full nosing for 40mm thick granite slab using required machinery including cost and conveyance of materials, labour for all items of work. HOM of equipment etc., complete as per specificaiton
E-7	Providing full nosing for 20mm thick granite slab using required machinery including cost and conveyance of materaials, labour for all itmes of work HOM of equipment etc., completea as per specification.
E-8	Providing and fixing stainless steel 304 grade fro staircase railings, balconies, ramps, with hand rail, 50mm dia guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe paced at 1.2 regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete e complete including cost of materials, labour HOM of machineries and electrical charges etc., complete as specification
E-9	Disposal of debris to the fianl plac eof disposal with al lead and lift and as direction by the engineer in charge of work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17, 4/KSRRB: M100.4.1.....Rs. 2 Tonne/Km b) Average earth of work 1.25 tonne/Km for Rs. 2.00 /Km c) Add loaidng and unloading

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.

2 The contractor has cleared the debries from the work sport

3 The contractor has used his own vehicles for the covering the debries.

Unit	Previous Measurement			Present Measurement			Total Up-to-date	
	Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
(a) Qty upto 1257.				42.75	299.00	12782.00	42.75	12782.00
Cum.				54.00	286.00	1604.00	54.00	1604.00
(b) ~~Qty~~ beyond 1257.								
Cum.				20.77	5100.00	105927.00	20.77	105927.00
Cum.				45.22	2400.00	108528.00	45.22	108,528.00
Tonne				2.16	63536.75	1,37,239.00	2.16	1,37,239.00
cum				45.13	6674.79	301,250.00	45.13	3,01,250.00
sqm				128.81	307.17	39,567.00	128.81	39,567.00
Nos				71.47	6000.70	4.28,870.00	71.47	4.28,870.00
sqm				33.00	3697.52	1.22,018.00	33.00	1.22,018.00
M				28.80	497.97	14342.00	28.80	14342.00
M				38.15	249.51	9519.00	38.15	9519.00
Cum				30.42	6444.15	196031.00	30.42	1.96031.00
cum				96.75	79.92	7732.00	96.75	7732.00
						14,99826.00		14.99,826.00

Shadanger